

# Clearing & Grubbing

**Line No.:** \_\_\_\_\_

**Item Code:** 2101-0850002

**Page No.:** \_\_\_\_\_

**Description:** Clearing & Grubbing

**Category No.:** \_\_\_\_\_

**Project No.:** \_\_\_\_\_

**Contract ID:** \_\_\_\_\_

**Location:** \_\_\_\_\_

**Date:** \_\_\_\_\_

Size	Description	Units	Count	Total
3" - 6"	Clearing & Down Timber	0.5		
	Grubbing	1.1		
	Clearing & Grubbing	1.6		
6" - 9"	Clearing & Down Timber	1.1		
	Grubbing	2.8		
	Clearing & Grubbing	3.9		
9" - 12"	Clearing & Down Timber	1.9		
	Grubbing	4.8		
	Clearing & Grubbing	6.7		
12" - 15"	Clearing & Down Timber	2.8		
	Grubbing	6.6		
	Clearing & Grubbing	9.4		
15" - 18"	Clearing & Down Timber	4.7		
	Grubbing	8.8		
	Clearing & Grubbing	13.5		
18" - 24"	Clearing & Down Timber	8.4		
	Grubbing	13.6		
	Clearing & Grubbing	22.0		
24" - 30"	Clearing & Down Timber	11.4		
	Grubbing	17.6		
	Clearing & Grubbing	29.0		
30" - 36"	Clearing & Down Timber	22.0		
	Grubbing	28.0		
	Clearing & Grubbing	50.0		
36" - 42"	Clearing & Down Timber	30.0		
	Grubbing	50.0		
	Clearing & Grubbing	80.0		
42" - 48"	Clearing & Down Timber	40.0		
	Grubbing	80.0		
	Clearing & Grubbing	120.0		
48" - 60"	Clearing & Down Timber	60.0		
	Grubbing	100.0		
	Clearing & Grubbing	160.0		
60" - 72"	Clearing & Down Timber	80.0		
	Grubbing	120.0		
	Clearing & Grubbing	200.0		
>72"	Clearing & Down Timber	120.0		
	Grubbing	160.0		
	Clearing & Grubbing	280.0		
Hedge Removal	Per 100 Linear Ft.	30.0		
Brush Removal	Per 100 Square Ft.	0.8		
Growing Corn	Per 100 Square Ft.	0.2		
Fence Removal	Per Station	6.0		

**Contractor:** \_\_\_\_\_

Sheet Grand Total: \_\_\_\_\_

**Checked By:** \_\_\_\_\_

**Audited By:** \_\_\_\_\_